

Appendix E : 2020/21 Selby District Council Capital Programme - To 30 June 2020

General Fund	Revised Budget Incl C/F	Year to date Budget	Year to date Actual	YTD Variance	Forecast	Carry Forward	Year End Variance	Comments	Approved Programme & Carry Forward Proposal		
									Forecast 21/22	Forecast 22/23	Forecast 23/24
Transforming Customer Services	110,000	27,500	2,700	-24,800	110,000	0	0	Covid-19 has prevented the start of work on the reception alterations delaying the contact centre move. It is hoped that procurement of the contractor will be completed during summer with work being completed in October with the contact centre operating from the Civic as soon as possible following completion. The project is expected to be on budget.			
Website Development	10,000	2,500	0	-2,500	10,000	0	0	This project is to enhance the platform to allow for future development of the website. We are in discussions with NYCC to deliver the new platform.			
Industrial Units - Road Adoption	325,000	81,250	0	-81,250	0	0	-325,000	Further information being sought from NYCC Highways regarding detailed specification requirements and contribution to enable formulation of an estimate of costs. Budget costings received from contractor. This budget has been rolled forward for a number of years and a decision is now required as to whether to invest in upgrading the highway provision to adoptable standard. The current condition of the road is such that significant investment at the current time merely to enable adoption is not appropriate. It is proposed not to progress at this juncture and to seek to re-secure funding for the works when the condition dictates those works are appropriate and necessary. There are no plans to carry out this work at present as the road still has a significant useful life. A report will be prepared recommending to remove this budget.			
GIS System	37,131	9,283	0	-9,283	37,131	0	0	The project still to be scoped for this budget. Decision to be made is dependant on the decision for an Appointment System for the new Customer Contact Centre.			
Benefits & Taxation System upgrade	16,475	4,119	2,915	-1,204	16,475	0	0	This budget is linked to software upgrade supporting Channel Shift Phase 2.	15,000	15,000	
IDOX Planning System	15,000	3,750	0	-3,750	15,000	0	0	To support the IDOX suite of software applications for upgrades and patches as part of the IDOX Roadmap. This will ensure that we remain PSN compliant throughout 2020/21	15,000	15,000	
ICT - Annual Software Licence	85,000	21,250	0	-21,250	85,000	85,000	0	Annual Microsoft Licence	85,000	85,000	85,000
ICT - Servers	7,590	1,898	0	-1,898	7,590	0	0	Servers are being upgraded to align to Microsoft licencing requirements. 50% of idox upgrade has been paid but the remaining £7.5k will be paid in Q2 of 2020/21 when the work is completed.	30,000		
ICT - Software	29,694	7,424	8,000	577	29,694	0	0	Budget committed to the Digital Workforce Project. The project is underway for the implementation of Microsoft 365 tools. The project has been delayed due to Covid-19, however it is anticipated that the project will be completed in the current financial year.			
Adobe Licence Replacement	0	0	0	0	0	0	0		15,000		
Finance System Replacement	0	0	0	0	0	0	0		150,000		
Committee Management System	3,000	750	0	-750	3,000	0	0	ModernGov software now live as of 2019/20, the final £3k budget to cover final costs to upgrade the software due Q2 2020/21.			
Upgrade to Assure from M3	20,000	5,000	10,000	5,000	20,000	0	0	This budget is to migrate from M3 to Assure sofftware, this project will commence in Q3 2020/21 to be completed in the current year.			
Cash receipting System	32,500	8,125	0	-8,125	32,500	0	0	Income Management Software replacement project. The capital budget for this project will be used for training and consultancy on the new software commencing in Q2 with delivery compleing in Q4 2020/21.			
Northgate Revs & Bens	7,856	1,964	0	-1,964	7,856	0	0	Budget required for system upgrades following legislative changes in relation to e-billing. The budget will be to complete the software changes / upgrades.			

Appendix E : 2020/21 Selby District Council Capital Programme - To 30 June 2020

General Fund	Revised Budget Incl C/F	Year to date Budget	Year to date Actual	Year to date Variance	Forecast	Carry Forward	Forecast Variance	Comments	Forecast 21/22	Forecast 22/23	Forecast 23/24
Asset Management Plan - Leisure & Parks	32,780	8,195	0	-8,195	32,780	0	0	There are a number of planned maintenance works to be carried out this year at both Selby and Tadcaster leisure centres. The works are being co-ordinated by IHL and are expected to be completed on time.	54,728	9,005	
Committee Room Microphone system	65,000	16,250	0	-16,250	65,000	0	0	Specification is written and tenders have been invited for the Committee Room microphone system. However, the project is currently on hold due to Covid-19.			
Car Park Ticket Machines	36,000	9,000	0	-9,000	36,000	0	0	The purchase of new ticket machines is linked to changes to the Car Parking Strategy, new tariffs etc. Given the delays to all services as a result of coronavirus it is currently unclear when the policy changes required prior to the acquisition of new machines will occur.			
Industrial Units Maintenance	150,000	37,500	0	-37,500	20,000	130,000	-130,000	An initial report presenting options has been provided to LT for consideration. Further work is now required to develop a formal business case for each option. Given the nature of the options being considered it is considered inappropriate to seek approval to invest the existing capital funds at this time. The outturn forecast has therefore been revised accordingly and a carry forward will be requested. Improvements to the industrial units are subject to the outcome of a report to Executive in respect of the future direction. We are awaiting information regarding demand from colleagues in ED to inform the recommendations of the report. The budget has currently been re-forecast of the basis of expected essential spend for the year.	227,200	7,200	
Car Park Improvement Programme	530,096	132,524	0	-132,524	300,000	230,096	-230,096	Work to progress improvement to Back Micklegate and Micklegate car parks has been placed on hold in order to maximise funding options through external funding bids such as the Heritage Action Zone funding. The funds will be required in 20/21 as match funding for the wider investment programme being considered.	230,096		
ICT - Channel Shift 2 Website & Intranet	57,500	14,375	40,775	26,400	57,500	0	0	Channel shift Phase 2 (Customer portal) project which has been delayed from 19/20 as per the business case and project plan. Citizens Access Portal (Revenues) will be LIVE in Q3 2020/21 with Citizens Access Portal (Benefits) in Q4 2020/21. A commitment of £22.5k will be made once the software is LIVE. This budget will be used for Scanstation/CAB/CAR and CA_LL and e-forms development through 2020/21			
ICT - Channel Shift 3 Website & Intranet	18,000	4,500	0	-4,500		18,000	-18,000	Channel shift Phase 3 (Housing management CX integration) project which has been delayed from 19/20 as per the business case and project plan. This will follow the implementation of Channel shift phase 2 (Customer portal project) expected to be during 2020/21. This budget will be used as the Digital Front Door Options Appraisal, however, due to Covid-19 it is anticipated that this will not commence until 2021/22.	18,000		
ICT - Disaster Recovery Improvements - Software / Hardware	24,786	6,197	6,992	796	24,786	0	0	Design changes have enabled lower costs for this project. This budget is for improvements aligned to Microsoft requirements & DR Improvements including new server in 2020/21.			
ICT - End User Devices - Software / Hardware	25,341	6,335	0	-6,335	25,341	59,000	0	Budget is required for replacement hardware in relation to the digital workforce strand of the digital strategy.	59,000	59,000	59,000
ICT - Digital Workforce - Telephones - Mobile Working	16,000	4,000	0	-4,000	16,000	0	0	Budget is for replacement Mobile phone hardware in relation to the digital workforce strand of the digital strategy.			

Appendix E : 2020/21 Selby District Council Capital Programme - To 30 June 2020

General Fund	Revised Budget Incl C/F	Year to date Budget	Year to date Actual	Year to date Variance	Forecast	Carry Forward	Forecast Variance	Comments	Forecast 21/22	Forecast 22/23	Forecast 23/24
South Milford Retaining Wall	15,000	3,750	0	-3,750	15,000	0	0	We are still awaiting confirmation from the parish priest as to whether approval for the improvement works to the wall will need to go through a Faculty application (similar to Listed Building Approval). It is currently unknown how long the process will take. Given the relatively small amount of funding involved, no alteration to the outturn forecast has been made at this time.			
Waste Collection Fleet	4,000,000	1,000,000	0	-1,000,000	4,000,000	0	0	An order was placed last year via a framework for the purchase of 21 x RCV's and 1 x mechanical sweeper. The fleet is likely to be delivered between August and November 2020.			
Council Play Area Maintenance	105,000	26,250	0	-26,250	105,000	0	0	Groundwork have been commissioned to project manage this project and the design and consultation stages have been completed for the first site which is Grange Road, Tadcaster. Groundwork will shortly be going out to tender for the works. Design work is starting on the second site which is Charles Street, Selby.	100,000	100,000	
Replacement of Vehicle Fleet	7,950	1,988	0	-1,988	7,950	0	0	Delivery of the replacement vehicle fleet has been delayed until September/October due to coronavirus.			
Purchase of Land	937,500	234,375	0	-234,375	0	937,500	-937,500	To facilitate affordable housing development and acquisitions and will be subject to business case.	937,500		
New Build Projects (Loans to SDHT)	2,400,000	600,000	0	-600,000	400,000	2,000,000	-2,000,000	Sites have been identified for potential acquisition. However, the Covid lockdown has delayed negotiations. There are also small sites identified for development and are with the Planning Team, when approved, tenders can be completed to attain absolute costs, this has also been delayed due to the Covid lockdown. tenders will be issued during September. Discussions will then take place with SDHT to decide if they wish to progress them. Until the SDHT Business Plan is finalised current assumptions have been used to commence 15 new units / acquisitions in 2020/21, 30 units in 2021/22 and 2022/23 with the balance of the funding in 2023/24.	2,000,000		
Private Sector - Home Improvement Loans	39,031	9,758	3,423	-6,335	39,031	0	0	There has been a slow start to RAS Loans in 2020/21, due in part to Covid-19 but also due to RAS loans being somewhat seasonal and difficult to profile, despite this we would still expect full spend of the budget in 2020/21. RAS loans are repaid to the council upon sale of the property and then recycled into new loans. This allows more vulnerable households to receive the help they need. In 2019/20 we received 4 repaid loans totalling £12,117 which meant that around 3 additional households were able to receive essential assistance. We would expect to receive at least a similar number of repayments in 2020/21.			
Empty Property Grants	80,000	20,000	17,832	-2,168	80,000	0	0	We have completed 1 Empty Homes Grant in quarter 1 of 2020/21. In addition, there have been around 6 expressions of interest from empty property owners which we would expect to convert into full grants in due course. Empty Homes Grants remain popular and are an excellent way of sourcing private rented accommodation for vulnerable households at risk of homelessness. It is expected that the full budget be spent in 2020/21.	80,000	80,000	
Disabled Facilities Grants (DFG)	680,317	170,079	28,391	-141,688	680,317	0	0	Covid-19 has had a significant impact on the delivery of DFGs. At the end of Q1 only 3 have been completed. The good news is 17 are approved with contractors now on site. It is hoped that by the end of this year we will have recovered with performance similar to last year.	402,360	402,360	
Total General Fund	9,919,547	2,479,887	121,028	-2,358,859	6,278,951	3,459,596	-3,640,596		4,418,884	772,565	144,000

Appendix E : 2020/21 Selby District Council Capital Programme - To 30 June 2020

Housing Revenue Account	Revised Budget Incl C/F	Year to date Budget	Year to date Actual	Year to date Variance	Forecast	Carry Forward	Forecast Variance	Comments	Approved Programme & Carry Forward Proposal		
									Forecast 21/22	Forecast 22/23	Forecast 23/24
Housing & Asset Management System	132,375	33,094	0	-33,094	132,375	0	0	The remaining capital of £132k will be invoiced in August 2020 following the Rents module Go Live in July 2020. The repairs module will commence in September 2020, with the remaining revenue expenditure to be used to implement this by a scheduled date of January 2021.			
St Wilfrid's Court	113,000	28,250	19,267	-8,983	19,267	93,733	-93,733	The programme scoping meeting identified requirement for significantly more investment than is available in the current budget. The current budget will therefore be utilised to address some of the higher priority issues identified during visit, as well as any essential health and safety related works. Work to replace the Tunstall system within the property has now been completed as this was deemed an emergency due to increasing false/no alarm reports. Progress in identifying additional improvement works at the scheme are however still on hold due to coronavirus. Due to the nature of the scheme and protect the safety of the residents it is felt essential to limit the works being undertaken whilst the Covid situation remains uncertain.	93,733		
Environmental Improvement Plan	108,152	27,038	0	-27,038	108,152	0	0	This funding is earmarked to support a scheme being led by colleagues in the Contracts and Procurement Team. Work to progress the scheme has however been delayed by the coronavirus outbreak. Currently awaiting a revised programme from colleagues in the Contracts and Procurement team.			
Housing Development Project	3,427,643	856,911	0	-856,911	400,000	3,027,643	-3,027,643	Programme for the development of up to 10 HRA properties on small sites, Starts on these sites is anticipated in 2020/21. Work including, feasibility studies, asbestos surveys and garage clearance are being progressed. Planning permission for development of three schemes has now been secured and work is underway to progress these through to tender. The coronavirus pandemic will result in delays in progressing these projects to site however.	3,027,643		
Ousegate Hostel	10,394	2,599	0	-2,599	10,394	0	0	An upgrade of the CCTV within the building was undertaken with Fire Risk Assessment and communal area refurbishment works progressing in tandem. This budget is required to complete the final elements of the works identified within the Fire Risk Assessment and will be assessed for Covid compliance.			
Phase 1 HDP Byram Park Road	0	0	-5,805	-5,805	0	0	0	Final Retention invoice received £5k lower than anticipated			
Community Centre Refurbishment	64,377	16,094	0	-16,094	64,377	0	0	The Fire Risk Assessment works identified at Grove House have now been completed except for the installation of the new entrance doors and door entry system which are on order. Work to identify further requirements outlined for other community centres under the FRA process is currently underway Progress on delivery of this programme has been delayed due to the coronavirus outbreak.			
Empty Homes Programme - Improvements to Property	1,094,740	273,685	0	-273,685	1,094,740	0	0	This supports the Empty Homes Programme and is available to purchase Empty properties that will be brought back in to use and let through the HRA and former council properties sold through the Right to Buy. This is part of a 3 year programme to fund the purchase of 20 properties and includes S106 and Homes England Grant funding. We purchased 7 properties in 2019/2020, the work to improve these properties to a lettable position has been delayed due to the Covid lockdown, there was 1 long term empty property and 6 former Right to Buy, buy backs. We are also still progressing with the Compulsory Purchase of a long term empty property. These properties have been added to the HRA and will be let at an affordable rent once the works are complete. A revised programme is being drawn up for further acquisitions in 20/21.			
Assets Vehicle Fleet	60,950	15,238	0	-15,238	60,950	0	0	Delays in obtaining the new vehicle fleet due to coronavirus have resulted in underspend on this budget YTD. The fleet is now estimated to arrived in September/October.			

Appendix E : 2020/21 Selby District Council Capital Programme - To 30 June 2020

Housing Revenue Account	Revised Budget Incl C/F	Year to date Budget	Year to date Actual	Year to date Variance	Forecast	Carry Forward	Forecast Variance	Comments	Forecast 21/22	Forecast 22/23	Forecast 23/24
Energy Efficient Programme	701,869	175,467	64,971	-110,496	701,869	0	0	The cessation of all but emergency repairs due to coronavirus has impacted delivery of the capital investment programme. We have issued the scope of works to our contractor partners about programme delivery and are pushing for this programme of works to be completed in the current financial year.	500,224	510,225	
Health and Safety Improvement Programme	886,724	221,681	101,922	-119,759	598,000	288,724	-288,724	The cessation of all but emergency repairs due to coronavirus has impacted delivery of the capital investment programme. We are currently working on our recovery plans for reintroduction of services and talking with contractor partners about programme delivery. £289k has been forecasted to drop into the next financial year, this is electrical re-wire works linked to the delays on the Property Refurbishment Programme.	648,724	554,675	
Property Refurbishment Programme	4,618,490	1,154,623	101,308	-1,053,315	3,131,094	1,487,396	-1,487,396	The cessation of all but emergency repairs due to coronavirus has impacted delivery of the capital investment programme. We are currently working on our recovery plans for reintroduction of services and talking with contractor partners about programme delivery. Current estimations are to deliver 60% of the programme in the current financial year, this will re-assessed once the recommencement plan is received from our contractors. The forecast includes £600k Covid impact based on 5% increase in costs as a result of project delays	5,103,140	3,677,796	
Property Investment Programme	1,140,375	285,094	1,484	-283,610	350,000	790,375	-790,375	The cessation of all but emergency repairs due to coronavirus has impacted delivery of the capital investment programme. We are currently working on our recovery plans for reintroduction of services and talking with contractor partners about programme delivery. Current estimations are to deliver 30% of the programme in the current financial year, this will be re-assessed once the recommencement plan has been received.	1,373,310	427,133	
	0	0	0	0		0	0				
Total HRA	12,359,089	3,089,772	283,147	-2,806,625	6,671,218	5,687,871	-5,687,871		10,746,774	5,169,829	0
Total Capital Programme	22,278,636	5,569,659	404,175	-5,165,484	12,950,169	9,147,467	-9,328,467		15,165,658	5,942,394	144,000